

MATERIAL RECEIPT NOTE

MRN No.: APEX-MRN-2024-027
Date of Receipt: 20 April 2024
Project: Greenfield Tech Park - Phase 1
Received by: Suresh Kumar, Stores In-charge, Apex Construction Ltd
Supplier: Vizag Steel Structures Pvt Ltd, Visakhapatnam
Purchase Order Ref: APEX-PO-2024-029

Material Details

Item	Spec	Qty	Unit	Heat/lot No.
Structural Steel ISMB 400	Fe500D, IS 1786	48.500	MT	VS-2024-1187
Structural Steel ISMB 300	Fe500D, IS 1786	32.200	MT	VS-2024-1188
Structural Steel ISMC 200	Fe500D, IS 1786	18.750	MT	VS-2024-1189
TOTAL		99.450	MT	

Delivery Status: COMPLETE - Delivery Lot 1 of 1 (Full Shipment)

The above material was received in good condition, inspected for surface defects and dimensional tolerance, and found acceptable. Material Test Certificate (MTC) from the supplier has been verified and filed. The delivery was made within the agreed PO delivery window.

Quality Inspection

- Visual inspection: Passed. No surface defects, pitting, or rusting observed.
- Dimensional check: Conforming to IS 808 tolerances.
- MTC verified: Yield strength 545 MPa (min required 500), Elongation 14.5%.
- Chloride content test: Not applicable (structural steel).
- Inspection cleared for incorporation in works.

Received and inspected by: Suresh Kumar, Stores In-charge
Witnessed by: Ranjit Bhalla, Site Supervisor
--- END OF RECEIPT ---