

QUARTERLY STATUS REPORT - Q1 (January - March 2024)

Project: Greenfield Tech Park - Phase 1
Report Ref: APEX-QR-2024-Q1
Period: 1 January 2024 to 31 March 2024
Date of Report: 5 April 2024
Prepared by: Rakesh Menon, Project Manager, Apex Construction Ltd
Submitted to: Meridian Infrastructures Pvt Ltd

1. Executive Summary

The first quarter saw the successful completion of site preparation, excavation, and the commencement of foundation works. Approximately 8,500 cubic metres of excavation were completed across the site footprint. The foundation raft pour began on schedule in the third week of March. No lost-time incidents were recorded during the quarter. The project remains on track against the baseline schedule.

2. Progress by Phase

Phase 1 (Site Preparation and Excavation): 100% complete. Achieved on 18 February 2024, three days behind the planned date of 15 February.

Phase 2 (Foundation and Sub-structure): 65% complete as of 31 March 2024. Raft concrete pour commenced 22 March. Basement retaining walls in progress.

Phase 3 onwards: Not yet commenced.

3. Quantities Executed This Quarter

Item	Unit	Quantity
Excavation	Cubic Metres	7,200
PCC (Plain Cement Concrete)	Cubic Metres	480
Reinforcement Steel (foundation)	Tonnes	185
Raft Concrete M35	Cubic Metres	1,250

4. Financial Summary

Total expenditure to date: Rs 3.20 crores

Phase	Expenditure (Rs Crores)
Site preparation and excavation	1.80
Foundation works	1.10
Initial superstructure (adv.)	0.60

5. Look-Ahead (Q2)

Foundation works are expected to achieve 100% completion by 30 April 2024. Procurement of structural steel for the superstructure is in progress; the first steel delivery is expected by 15 April 2024. Superstructure RCC work will commence in the first week of May.

No variations or claims were raised during the quarter. No safety incidents or environmental non-conformances were reported.

--- END OF REPORT ---
Prepared by: Rakesh Menon, Project Manager