

QUARTERLY STATUS REPORT - Q2 (April - June 2024)

Project: Greenfield Tech Park - Phase 1
Report Ref: APEX-QR-2024-Q2
Period: 1 April 2024 to 30 June 2024
Date of Report: 8 July 2024
Prepared by: Rakesh Menon, Project Manager, Apex Construction Ltd
Submitted to: Meridian Infrastructures Pvt Ltd

1. Executive Summary

The second quarter focused on completing the foundation and advancing the superstructure. Phase 2 (Foundation) was completed on 2 May 2024, two days behind schedule. Phase 3 (Superstructure) commenced on 6 May and is currently 40% complete. RCC column casting up to the 5th floor has been achieved. Structural steel delivery experienced delays; only approximately 70% of the ordered steel had been received by end of June, impacting the beam erection schedule for the upper floors.

2. Progress by Phase

Phase 2 (Foundation): 100% complete. Certified by Architect on 2 May 2024.
Phase 3 (Superstructure): 40% complete as of 30 June 2024. Columns cast up to 5th floor. Slab pours completed up to 3rd floor.
Phase 4 (MEP rough-in): Preliminary work commenced on 20 June 2024.

3. Material Procurement

Structural steel (Fe500D, IS 1786) procurement against PO #APEX-PO-2024-029 experienced delays attributable to supplier production backlog. As of 30 June 2024, approximately 70% of the total ordered tonnage has been received at site. The remaining quantity is expected by mid-July. This delay has impacted the beam erection schedule for floors 6 and above. Cement and aggregate supplies remain on schedule with no disruption.

4. Financial Summary

Total expenditure to date: Rs 6.80 crores

Phase	Cumulative (Rs Crores)
Site preparation and excavation	1.80
Foundation works (complete)	2.50
Superstructure (in progress)	2.50

5. Issues and Risks

Steel delivery delay (as above) may impact the Phase 3 completion date of 31 August 2024. Mitigation: expedited delivery and weekend shift work.
One minor safety incident (finger injury, no lost time) on 12 June. Corrective action implemented.
No claims or variations raised during the quarter.

--- END OF REPORT ---
Prepared by: Rakesh Menon, Project Manager